

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
1	FORT WINGATE BRAC PROGRAM	8777 days	Sat 12/31/05	Thu 1/10/30		
2						
3	EFFECTIVE DATE OF RCRA PERMIT	0 days	Sat 12/31/05	Sat 12/31/05		
4						
5	BCT/RAB Meetings	2086 days	Thu 2/16/06	Thu 11/3/11		
6	2006-2009 Meetings	1358 days	Thu 2/16/06	Thu 11/5/09		
15	BCT Meeting	0 days	Thu 5/13/10	Thu 5/13/10		
16	BCT Meeting	0 days	Wed 10/27/10	Wed 10/27/10		
17	BCT Meeting	0 days	Tue 5/17/11	Tue 5/17/11		
18	BCT Meeting	0 days	Thu 11/3/11	Thu 11/3/11		
19						
20	Cultural/Arch Programmatic Agreement	799 days	Thu 3/16/06	Fri 5/23/08		NAGPRA regs will also be followed.
41						
42	PARCEL 4B, 5B, 8 TRANSFER	1408 days	Fri 1/26/07	Fri 12/3/10		No AOCs or SWMUs.
43	Army Actions	901 days	Fri 1/26/07	Tue 7/14/09		
54	Army submits transfer package to BLM	0 days	Tue 11/3/09	Tue 11/3/09		
55	BIA prepares Environmental Site Assessment	365 days	Tue 11/3/09	Tue 11/2/10	54	
56	BIA accepts parcel (signs 1354 form)	1 day	Wed 11/3/10	Wed 11/3/10	55	
57	BLM publishes Public Land Order in Federal Register	30 days	Thu 11/4/10	Fri 12/3/10	56	TRANSFER COMPLETE!
58						
59	PARCEL 25 TRANSFER	1408 days	Fri 1/26/07	Fri 12/3/10		
60	Army Actions	900 days	Fri 1/26/07	Mon 7/13/09		
76	Army submits transfer package to BLM	0 days	Tue 11/3/09	Tue 11/3/09		
77	BIA prepares Environmental Site Assessment	365 days	Tue 11/3/09	Tue 11/2/10	76	
78	BIA accepts parcel (signs 1354 form)	1 day	Wed 11/3/10	Wed 11/3/10	77	
79	BLM publishes Public Land Order in Federal Register	30 days	Thu 11/4/10	Fri 12/3/10	78	TRANSFER COMPLETE!
80						
81	PARCEL 10A TRANSFER	1773 days	Fri 1/26/07	Sat 12/3/11		
82	Notice of Intention to Relinquish Withdrawal of Public Land	0 days	Fri 1/26/07	Fri 1/26/07		Official notification to DOI the Army is returning property.
83	Army proposes corrective action complete IAW the Permit	2 days	Mon 12/14/09	Tue 12/15/09		See Dec 2009 letter & Parcel 10 RAR dated October 2009
84	Army submit final Class 1 Mod to NMED	3 days	Mon 12/14/09	Fri 12/18/09	83	
85	NMED review & issuance of Permit Mod	229 days	Sat 12/19/09	Wed 8/4/10	84	
86	Army prepares record of environmental consideration	70 days	Fri 12/18/09	Fri 2/26/10	84	
87	Army (WSMR) signs 1354 transfer form	90 days	Thu 8/5/10	Tue 11/2/10	85	
88	Army submits transfer package to BLM	0 days	Tue 11/2/10	Tue 11/2/10	87	
89	BIA prepares Environmental Site Assessment	365 days	Wed 11/3/10	Wed 11/2/11	88	
90	BIA accepts parcel (signs 1354 form)	1 day	Thu 11/3/11	Thu 11/3/11	89	
91	BLM publishes Public Land Order in Federal Register	30 days	Fri 11/4/11	Sat 12/3/11	90	TRANSFER COMPLETE!
92						
93	PARCELS 5A, 12 & 14 TRANSFER	2257 days	Fri 1/26/07	Sun 3/31/13		Parcel 12 & 14: AOC 75, 93. Parcel 5A: AOC 78/82
94	Notice of Intention to Relinquish Withdrawal of Public Land	0 days	Fri 1/26/07	Fri 1/26/07		Official notification to DOI the Army is returning property.
95	Army proposes corrective action complete IAW the Permit	0 days	Thu 8/30/07	Thu 8/30/07		See Parcel 11, 12, 14, 25 RAR dated Aug 28 2007
96	NMED review	133 days	Thu 8/30/07	Wed 1/9/08	95	See Parcel 11 in schedule
97	Army addresses NMED comments	70 days	Thu 1/10/08	Wed 3/19/08	96	
98	Army submits revised final RFI work plan	0 days	Wed 3/19/08	Wed 3/19/08	97	
99	NMED states no further action needed except for AOC-93	0 days	Fri 5/30/08	Fri 5/30/08		Per letter on Parcel 12, 14, 25 RFI work plan, comment 10
100	Army awaiting letter from NM National Guard	258 days	Fri 5/30/08	Wed 2/11/09	99	Letter to certify no live firing or ammunition brought to FWDA.
101	Remove debris piles in AOC93	10 days	Mon 9/21/09	Wed 9/30/09		
102	NMED Completes review of Parcel 5 & 6 Release Assess. Report	0 days	Mon 2/1/10	Mon 2/1/10		Class 3 mod needed to remove AOC 78/82 from permit (Parcel 5A)
103	Draft report documenting debris pile removal	110 days	Thu 10/1/09	Mon 1/18/10	101	Parcel 12
104	Army review	14 days	Tue 1/19/10	Mon 2/1/10	103	
105	Incorporate comments and ship to Tribes	9 days	Tue 2/2/10	Wed 2/10/10	104	
106	Consult with Navajo and Zuni	60 days	Thu 2/11/10	Sun 4/11/10	105	Army will request a 60 day review since this is a brief report
107	Incorporate & Resolve comments	17 days	Mon 4/12/10	Wed 4/28/10	106	
108	Submit report to NMED	1 day	Fri 4/30/10	Fri 4/30/10	107	
109	NMED review	111 days	Sat 5/1/10	Thu 8/19/10	108	
110	Incorporate comments	89 days	Fri 8/20/10	Tue 11/16/10	109	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
111	Re-submittal of P-12/14 RAR to NMED	0 days	Wed 11/17/10	Wed 11/17/10		
112	NMED review	21 days	Wed 11/17/10	Tue 12/7/10	111	
113	NMED approves NFA for Parcels 12 & 14 (AOC93)	0 days	Wed 12/8/10	Wed 12/8/10		Parcels 12 & 14 can be removed from Permit via CI 3 mod
114	NMED approves NFA for AOC 78/82 - Parcel 5A	0 days	Fri 10/8/10	Fri 10/8/10		Parcel 5A can be removed from Permit via CI 3 mod
115	Army petition removing parcels from permit	63 days	Wed 12/8/10	Tue 2/8/11	113	Mod to remove Parcels 5A, 12, 14 and AOCs 71, 78, 82, 87, & 93 to Table 4
116	NMED review	37 days	Wed 2/9/11	Thu 3/17/11	115	
117	Army prepare for public comment period	200 days	Fri 3/18/11	Mon 10/3/11	116	
118	Public comment period	60 days	Tue 10/4/11	Fri 12/2/11	117	
119	Public meeting	0 days	Wed 11/2/11	Wed 11/2/11		Red Rock State Park 6:30PM
120	NMED approval & issuance of Corrective Action Completion letter	60 days	Wed 11/2/11	Sat 12/31/11	119	Also issue a Permit Mod removing the above
121	Army prepares record of environmental consideration	30 days	Sun 1/1/12	Mon 1/30/12	120	
122	Army (WSMR) signs 1354 transfer form	30 days	Tue 1/31/12	Wed 2/29/12	121	
123	BIA prepares Environmental Site Assessment	365 days	Thu 3/1/12	Thu 2/28/13	122	
124	BIA accepts parcel (signs 1354 form)	1 day	Fri 3/1/13	Fri 3/1/13	123	
125	BLM publishes Public Land Order in Federal Register	30 days	Sat 3/2/13	Sun 3/31/13	124	TRANSFER COMPLETE!
126						
127	BUILDING DEMOLITION (Workshop Area)	1292 days	Tue 7/15/08	Fri 1/27/12		
128	Scope and award project	420 days	Tue 7/15/08	Mon 9/7/09		
129	McKinney Act Process	300 days	Fri 8/15/08	Wed 6/10/09		
130	Internal Army Safety and Demo plans	230 days	Tue 9/8/09	Sun 4/25/10	128	
131	Field work	479 days	Mon 4/26/10	Wed 8/17/11	130	Gas shut off August 17, 2011
132	Report	163 days	Thu 8/18/11	Fri 1/27/12	131	
133						
134	OB/OD UNIT III.A and VIII.A.2	5477 days	Sun 1/1/06	Wed 12/30/20		
135						
136	Closure Plan & RFI Work Plan	5182 days	Mon 10/23/06	Wed 12/30/20		
137	Parcel 3 RFI Work Plan (SWMUs & AOCs only)	1310 days	Mon 10/23/06	Mon 5/24/10		A Closure Plan will be done for the HWMU
156	Extension approved by NMED	5 days	Tue 5/25/10	Sat 5/29/10	155	Work Plan now due Dec 30, 2020 - Delayed by HWMU Removal, Surface Clearance
157	NMED deadline	0 days	Wed 12/30/20	Wed 12/30/20		
158						
159	RFI Work Plan field implementation	812 days	Tue 1/1/13	Mon 3/23/15		Actual dates TBD
174						
175	HWMU Closure Plan III.A	3096 days	Wed 8/19/09	Thu 2/8/18		Incl removal of waste piles, haz waste, and all debris and soil sampling
176	HWMU Work Plan (not Closure Plan)	1025 days	Wed 8/19/09	Fri 6/8/12		Closure Plan to be done after HWMU debris removed via separate contract
177	Scope contract	185 days	Wed 8/19/09	Fri 2/19/10		
178	Bidder's meeting on site	0 days	Tue 11/3/09	Tue 11/3/09		
179	Bidders prepare bids	187 days	Sat 2/20/10	Wed 8/25/10	177	
180	Award contract	62 days	Thu 8/26/10	Tue 10/26/10	179	
181	Prepare draft design	115 days	Wed 10/27/10	Fri 2/18/11	180	
182	Army review	41 days	Sat 2/19/11	Thu 3/31/11	181	
183	Incorporate comments	108 days	Fri 4/1/11	Sun 7/17/11	182	
184	Consult with Navajo & Zuni	60 days	Mon 7/18/11	Thu 9/15/11	183	
185	Incorporate & Resolve comments	43 days	Fri 9/16/11	Fri 10/28/11	184	
186	Submit plan to NMED	12 days	Sat 10/29/11	Wed 11/9/11	185	
187	NMED review and comment	180 days	Thu 11/10/11	Mon 5/7/12	186	
188	Incorporate comments	30 days	Tue 5/8/12	Wed 6/6/12	187	
189	Approved work plan	2 days	Thu 6/7/12	Fri 6/8/12	188	
190						
191	Response action and Report III.A.1 - A.3, A.5	1473 days	Sat 6/9/12	Mon 6/20/16	184	Separate contract to be issued for soil removal and Closure Plan/Report
192	Conduct response action	900 days	Sat 6/9/12	Tue 11/25/14	189	Use CAMU for disposal. Sections III.A.1-A.5
193	Lab data assessment	60 days	Wed 11/26/14	Sat 1/24/15	192	
194	Prepare draft report	90 days	Sun 1/25/15	Fri 4/24/15	193	
195	Army review	45 days	Sat 4/25/15	Mon 6/8/15	194	
196	Incorporate comments	30 days	Tue 6/9/15	Wed 7/8/15	195	
197	Consult with Navajo and Zuni	90 days	Thu 7/9/15	Tue 10/6/15	196	
198	Incorporate & Resolve comments	30 days	Wed 10/7/15	Thu 11/5/15	197	
199	Submit report to NMED	2 days	Fri 11/6/15	Sat 11/7/15	198	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
200	Permit deadline	180 days	Sun 1/25/15	Thu 7/23/15	193	Due 180 days after actions under III.A.1 through III.A.5
201	NMED review and comment	180 days	Sun 11/8/15	Thu 5/5/16	199	
202	Incorporate comments	45 days	Fri 5/6/16	Sun 6/19/16	201	
203	Final closure report	1 day	Mon 6/20/16	Mon 6/20/16	202	
204						
205	HWMU Closure Plan, Soil Removal, Closure Report III.A.4, A.6	1500 days	Wed 1/1/14	Thu 2/8/18		Schedule under development
206	To be performed after haz waste and debris removed	1500 days	Wed 1/1/14	Thu 2/8/18		
207						
208	CAMU permit mod VIII.A.2.3	1665 days	Thu 3/1/07	Tue 9/20/11		2005 Permit is replaced by the new Permit effective July 27, 2011
239						
240	Areas Potentially Affected by the OB/OD Grounds III.B	3665 days	Sun 1/1/06	Wed 1/13/16		Address Table VII.2 RFI reqmts here. SWMUs 14, 15, 33, 74, AOCs 89-92. (PARCEL 3)
251						
264						
276						
288						
289	Certification of Closure III.C.3	60 days	Wed 3/1/06	Mon 8/15/16	203	due 60 days after closure. This date may be later if Section III.B is implemented.
290						
291	Establish Conditional Exemption for Storage & Flashing	437 days	Mon 7/2/07	Thu 9/11/08		First MEC item stored on June 24 2008
297						
298	KICKOUT AREA IV	5368 days	Sun 1/1/06	Fri 9/11/20		
299						
300	Confirmation of Kickout Area Work Plan & Report IV.A	1463 days	Wed 3/1/06	Tue 3/2/10		Kickout Area Delineated & Report Approved
335						
336	ICM Waiver	813 days	Wed 5/31/06	Wed 8/20/08		
343						
344	PARCEL 3 SECURITY FENCE II.C.2 (SOUTH & EAST)	801 days	Thu 4/1/10	Sat 6/9/12		Upgrade to 6' chain link with 3 str barbed wire.
345	Request funds	1 day	Thu 4/1/10	Thu 4/1/10		Part of HWMU contract. Complete in 2011
346	Award contract	208 days	Fri 4/2/10	Tue 10/26/10	345	
347	Winter delay	222 days	Wed 10/27/10	Sun 6/5/11	346	
348	Install fence	190 days	Mon 6/6/11	Mon 12/12/11	347	Minor items to complete
349	Winter delay	90 days	Tue 12/13/11	Sun 3/11/12	348	
350	Complete installation	30 days	Mon 3/12/12	Tue 4/10/12	349	
351	Submit certification of fence completion to NMED	60 days	Wed 4/11/12	Sat 6/9/12	350	
352						
353	Surface Clearance in Kickout Area IV.B	2519 days	Sun 10/20/13	Fri 9/11/20		Safety Distances require project to begin after HWMU removal
354	Army to prepare draft work plan	250 days	Sun 10/20/13	Fri 6/27/14	356SF	
355	Completion of HWMU Closure (Big Dig) field work	0 days	Tue 11/25/14	Tue 11/25/14	192	Safety Distances require project to begin after HWMU removal
356	Army review	30 days	Fri 6/27/14	Sun 7/27/14	357SF	
357	Consult with Zuni and Navajo	60 days	Sun 7/27/14	Thu 9/25/14	358SF	See section VIII.B.1
358	Incorporate & Resolve comments	30 days	Thu 9/25/14	Fri 10/24/14	359FS	
359	Submit work plan to NMED	0 days	Sat 10/25/14	Sat 10/25/14	355FS	See 1/21/2010 NMED extension letter
360	NMED review and comment	180 days	Sat 10/25/14	Wed 4/22/15	359	
361	Incorporate comments	15 days	Thu 4/23/15	Thu 5/7/15	360	
362	Final work plan	1 day	Fri 5/8/15	Fri 5/8/15	361	
363	Conduct surface clearance	1350 days	Sat 5/9/15	Thu 1/17/19	362	Duration based on RACER estimate, multiple phases
364	Prepare draft report	60 days	Fri 1/18/19	Mon 3/18/19	363	
365	Army review	30 days	Tue 3/19/19	Wed 4/17/19	364	
366	Incorporate comments	15 days	Thu 4/18/19	Thu 5/2/19	365	
367	Consult with Navajo and Zuni	90 days	Fri 5/3/19	Wed 7/31/19	366	
368	Incorporate & Resolve comments	30 days	Thu 8/1/19	Fri 8/30/19	367	
369	Submit report to NMED	2 days	Sat 8/31/19	Sun 9/1/19	368	
370	Permit deadline	180 days	Mon 9/2/19	Fri 2/28/20	369	Guess
371	NMED review and comment	180 days	Sat 2/29/20	Wed 8/26/20	370	
372	Incorporate comments	15 days	Thu 8/27/20	Thu 9/10/20	371	
373	Final closure report	1 day	Fri 9/11/20	Fri 9/11/20	372	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
374						
375	Clearance of Designated Areas IV.C	2247 days	Sun 1/1/06	Sat 2/25/12		Areas include archaeological sites and cultural resources
376	Army and Tribes develop list of areas	180 days	Wed 8/1/07	Sun 1/27/08		
377	Army/Tribal meetings	2 days	Wed 10/3/07	Thu 10/4/07		
378	Army/Tribal meetings	2 days	Tue 11/6/07	Wed 11/7/07		
379	Tribes to send Army letter listing designated areas	349 days	Thu 11/8/07	Tue 10/21/08	378	Zuni sent draft letter 2/1/08. Navajo letter 10/21/08 (no designated areas)
380	Clarify Areas with Zuni	800 days	Wed 10/22/08	Thu 12/30/10	379	
381	Scope and award work plan contract (if needed)	90 days	Sun 1/1/06	Fri 3/31/06		After kickout area is defined.
382	Prepare draft workplan	60 days	Sat 4/1/06	Tue 5/30/06	381	
383	Army review	30 days	Wed 5/31/06	Thu 6/29/06	382	
384	Consult with Zuni	60 days	Fri 6/30/06	Mon 8/28/06	383	Navajo do not have areas
385	Incorporate & Resolve comments	30 days	Tue 8/29/06	Wed 9/27/06	384	
386	Submit work plan and schedule to NMED	90 days	Wed 3/3/10	Mon 5/31/10	334	Due 90 days after NMED approval of Kickout Area Confirmation report
387	NMED review and approval	180 days	Tue 6/1/10	Sat 11/27/10	386	Should be done during surface clearance project
388	Scope and award field work	90 days	Sun 11/28/10	Fri 2/25/11	387	
389	Conduct geoph. Survey and munitions removal	365 days	Sat 2/26/11	Sat 2/25/12	388	
390						
391	Kickout area report IV.D	376 days	Fri 1/18/19	Tue 1/28/20		due 180 days after munitions removal
403						
404	Annual Inspections and Removal IV.E	376 days	Fri 1/18/19	Tue 1/28/20		After removal action. Work pl due 90 days after initial KOA clearance
416						
417	Transfer of Land within the Kickout Area IV.F	601 days	Fri 1/18/19	Wed 9/9/20		IF NEEDED
427						
428	GROUNDWATER MONITORING V	4231 days	Wed 3/2/11	Fri 9/30/22		
429						
430	Annual revision to the Interim Plan V.A.4	227 days	Wed 2/15/12	Fri 9/28/12		
431	Draft revision	91 days	Wed 2/15/12	Tue 5/15/12		
432	Army review	15 days	Wed 5/16/12	Wed 5/30/12	431	
433	Tribal review	47 days	Thu 5/31/12	Mon 7/16/12	432	
434	Incorporate & Resolve comments	14 days	Tue 7/17/12	Mon 7/30/12	433	
435	Submit plan to NMED	60 days	Tue 7/31/12	Fri 9/28/12	434	
436	Permit deadline	183 days	Fri 3/30/12	Fri 9/28/12		
437						
438	2012 Semi-Annual Sampling & Quarterly Water Levels	731 days	Wed 3/2/11	Fri 3/1/13		
439	Water level measurement	3 days	Tue 1/24/12	Thu 1/26/12		
440	30 day notification to NMED prior to fieldwork	30 days	Wed 3/2/11	Thu 3/31/11		
441	Conduct monitoring, water levels, lab analysis	28 days	Mon 4/2/12	Sun 4/29/12		
442	Alluvial Well Installation	30 days	Wed 2/1/12	Thu 3/1/12		
443	Water level measurement	3 days	Mon 7/16/12	Wed 7/18/12		
444	Submit spring 11 report V.A.2	152 days	Fri 3/16/12	Tue 8/14/12		
445	Alluvial & Bedrock Well Installation Report	61 days	Mon 4/2/12	Fri 6/1/12	440FS+	
446	NMED Review of well inst report	89 days	Mon 6/4/12	Fri 8/31/12	445FS	
447	30 day notification to NMED prior to fieldwork	30 days	Sat 9/1/12	Sun 9/30/12	446	
448	Conduct monitoring & water levels	30 days	Thu 9/1/11	Thu 11/1/12	447FS+	
449	Submit report for Oct V.A.2	120 days	Fri 11/2/12	Fri 3/1/13	448	
450	NMED deadline	0 days	Fri 3/1/13	Fri 3/1/13	449	
451						
452	Long-term Plan V.B	461 days	Sun 6/27/21	Fri 9/30/22		due 180 days after all wells are installed under sections VI & VII
463						
464	GROUNDWATER INVEST/CORR ACTION AT OB/OD VI	2441 days	Fri 2/9/18	Tue 10/15/24		
477						
488						
508						
509	INTERIM MEASURES VII.G	725 days	Tue 1/1/08	Fri 12/25/09		
510						
511	IM work plan for Off Depot Kickout area VII.G.2.b	725 days	Tue 1/1/08	Fri 12/25/09		IF NEEDED
535						

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
536	Emergency Interim Removal in Arroyo VII.G.4	598 days	Wed 3/5/08	Fri 10/23/09		Modified Kickout Area Delineation Project
548						
549	MILITARY MUNITIONS MAP AND TABLE I.L.2	731 days	Wed 3/31/10	Sat 3/31/12		due every March 31
550	2011 Update	363 days	Wed 3/31/10	Mon 3/28/11		
555	2012 Update	89 days	Mon 1/2/12	Sat 3/31/12		
556	Revise Map and Table - internal draft	50 days	Mon 1/2/12	Mon 2/20/12		
557	Army review	20 days	Tue 2/21/12	Sun 3/11/12	556	
558	Submit to Tribes and NMED. Upload to website.	13 days	Mon 3/12/12	Sat 3/24/12	557	
559	Permit deadline	0 days	Sat 3/31/12	Sat 3/31/12		
560						
561	NATURAL RESOURCE DAMAGE ASSESSMENT (NRDA)	1491 days	Wed 5/21/08	Tue 6/19/12		
562	Office of Natural Resources Trustee NRDA notification	0 days	Wed 5/21/08	Wed 5/21/08		
563	Trustee meeting	0 days	Thu 6/19/08	Thu 6/19/08		
564	Prelim injury determination/quantification	5 days	Mon 10/19/09	Fri 10/23/09		Stratus' office
565	Trustee meeting	0 days	Wed 1/13/10	Wed 1/13/10		
566	First deadline for restoration ideas	0 days	Wed 2/17/10	Wed 2/17/10		Submit to Heather Theel
567	Status call for restoration ideas	0 days	Tue 3/9/10	Tue 3/9/10		
568	FINAL deadline for restoration ideas	0 days	Wed 3/31/10	Wed 3/31/10		
569	Trustee site visit to Wingate	0 days	Tue 4/13/10	Tue 4/13/10		
570	NRDA meeting	0 days	Wed 4/14/10	Wed 4/14/10		
571	Draft Assessment Restoration Plan (DARP) submittal to trustees	0 days	Tue 6/1/10	Tue 6/1/10		Prepared by State/Stratus
572	Trustee comments on DARP due	120 days	Wed 6/2/10	Wed 9/29/10	571	Trustee consultation ongoing
573	Trustee meeting in Gallup	0 days	Tue 10/26/10	Tue 10/26/10		
574	Army preparing cash out proposal	480 days	Tue 10/26/10	Fri 2/17/12	573	
575	Army to finalize DARP	30 days	Sat 2/18/12	Sun 3/18/12	574	
576	Public notice and public meeting by State	16 days	Mon 3/19/12	Tue 4/3/12	575	
577	Public comments due	0 days	Tue 4/3/12	Tue 4/3/12	576	
578	Army response to public comments	16 days	Wed 4/4/12	Thu 4/19/12	577	
579	Trustee review of Army responses	17 days	Fri 4/20/12	Sun 5/6/12	578	
580	State send Final DARP to trustee signatories	1 day	Mon 5/7/12	Mon 5/7/12	579	
581	Trustee signatures deadline	43 days	Tue 5/8/12	Tue 6/19/12	580	
582						
583	DEPOT WIDE ECOLOGICAL RISK ASSESSMENT	1868 days	Mon 8/7/06	Sat 9/17/11		
584	Estimate cost for work plan and request funding	16 days	Mon 8/7/06	Tue 8/22/06		
585	Request and receive funds	120 days	Wed 8/23/06	Wed 12/20/06	584	
586	Prepare scope & nego task order for work plan	251 days	Thu 12/21/06	Tue 8/28/07	585	
587	Fund option 1	0 days	Fri 2/1/08	Fri 2/1/08		
588	Prepare draft work plan	900 days	Fri 2/1/08	Mon 7/19/10	587	NRDA plan to be coordinated with eco risk work plan
589	Army review	30 days	Tue 7/20/10	Wed 8/18/10	588	
590	Contractor address army comments	106 days	Thu 8/19/10	Thu 12/2/10	589	
591	Consult with Navajo, Zuni	60 days	Fri 12/3/10	Mon 1/31/11	590	
592	Incorporate & Resolve comments	30 days	Tue 2/1/11	Wed 3/2/11	591	
593	Submit work plan to NMED	3 days	Thu 3/3/11	Sat 3/5/11	592	
594	NMED review and comment	180 days	Sun 3/6/11	Thu 9/1/11	593	
595	Incorporate comments	15 days	Fri 9/2/11	Fri 9/16/11	594	
596	Final plan	1 day	Sat 9/17/11	Sat 9/17/11	595	
597						
598	DEPOT WIDE BACKGROUND VALUES	1744 days	Mon 9/8/08	Mon 6/17/13		Soil and Groundwater
599	Award task order	0 days	Mon 9/8/08	Mon 9/8/08		
600	Prepare draft work plan	60 days	Mon 9/8/08	Thu 11/6/08	599	
601	Army review and incorporate comments	64 days	Fri 11/7/08	Fri 1/9/09	600	
602	Submit work plan to NMED	3 days	Sat 1/10/09	Mon 1/12/09	601	
603	NMED Review	60 days	Tue 1/13/09	Fri 3/13/09	602	
604	Survey Monitor wells	60 days	Mon 9/8/08	Thu 11/6/08	599	
605	NMED & Army locate background sites	0 days	Wed 6/17/09	Wed 6/17/09		
606	Revise work plan and send to NMED	30 days	Wed 6/17/09	Thu 7/16/09	605	
607	NMED review	18 days	Fri 7/17/09	Mon 8/3/09	606	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
608	Army incorporate comments	63 days	Tue 8/4/09	Mon 10/5/09		Due to NMED Sept 30 2009
609	Obtain additional samples	60 days	Tue 10/6/09	Fri 12/4/09	608	
610	Revision 2 of work plan sent to NMED	0 days	Mon 12/7/09	Mon 12/7/09	609	
611	NMED review & approval of WP	86 days	Mon 12/7/09	Tue 3/2/10	610	
612	Prepare Soil report	63 days	Sat 12/5/09	Fri 2/5/10	609	
613	Army review	20 days	Sat 2/6/10	Thu 2/25/10	612	
614	Incorporate comments & submit SOIL Report to NMED	29 days	Fri 2/26/10	Fri 3/26/10	613	Concurrent submittal to stakeholders
615	Report (for Soil only) deadline	0 days	Fri 7/30/10	Fri 7/30/10	614	
616	NMED Review	29 days	Fri 7/30/10	Fri 8/27/10	615	
617	Incorporate comments	47 days	Sat 8/28/10	Wed 10/13/10	616	
618	NMED deadline	0 days	Fri 10/15/10	Fri 10/15/10		
619	NMED review and approval	40 days	Fri 10/15/10	Tue 11/23/10	618	
620	Final Soil background values	0 days	Tue 11/23/10	Tue 11/23/10	619	
621	Prepare supplemental background work plan	45 days	Thu 12/1/11	Sat 1/14/12		Additional study for arsenic and antimony.
622	Army review and submit to NMED	10 days	Sun 1/15/12	Tue 1/24/12	621	
623	NMED review	150 days	Wed 1/25/12	Fri 6/22/12	622	
624	Fieldwork and report	180 days	Sat 6/23/12	Wed 12/19/12	623	
625	NMED review	180 days	Thu 12/20/12	Mon 6/17/13	624	
626	Prepare Groundwater report	600 days	Wed 3/3/10	Sun 10/23/11	611	
627	Army review	60 days	Mon 10/24/11	Thu 12/22/11	626	
628	Incorp comments & submit Groundwater Report to NMED	17 days	Fri 12/23/11	Sun 1/8/12	627	Concurrent submittal to stakeholders
629	NMED Review & Approval	90 days	Mon 1/9/12	Sat 4/7/12	628	
630	Final groundwater background values	3 days	Fri 7/30/10	Sun 8/1/10	615	
631						
632	IGLOO RISK ASSESSMENT (INTERIOR)	893 days	Wed 9/10/08	Sat 2/19/11		
633	Award task order	0 days	Wed 9/10/08	Wed 9/10/08		USACHPPM to perform RA. ATSDR to review.
634	Prepare draft risk assessment	180 days	Wed 9/10/08	Sun 3/8/09	633	
635	ATSDR review	23 days	Mon 3/9/09	Tue 3/31/09	634	
636	NMED letter requiring Army consultation with Tribes & BIA	0 days	Fri 10/1/10	Fri 10/1/10		No further action until property is divided by tribes.
637	CHPPM responses and Army review	600 days	Wed 4/1/09	Sun 11/21/10	636	Postponed until Tribes divide property and determine land use.
638	Consult with Zuni and Navajo	90 days	Mon 11/22/10	Sat 2/19/11	637	
639						
640	GEOPHYSICAL GROUNDWATER STUDY	1220 days	Thu 4/17/08	Fri 8/19/11		Looking for preferential pathways per NMED comment on Parcel 21
641	Award USGS Records review and Prelim site inspection	0 days	Thu 4/17/08	Thu 4/17/08		
642	USGS records review and site inspection	120 days	Thu 4/17/08	Thu 8/14/08	641	
643	Scope & award USGS groundwater investigation	65 days	Fri 8/15/08	Sat 10/18/08	642	
644	Perform investigation and prepare report	233 days	Sun 10/19/08	Mon 6/8/09	643	
645	Army review	30 days	Tue 6/9/09	Wed 7/8/09	644	
646	Obtain 1 additional transect	8 days	Thu 10/15/09	Thu 10/22/09		
647	Analyze data	200 days	Fri 10/23/09	Mon 5/10/10	646	
648	Concurrent submittal to Army, Tribes, NMED at BCT meeting	0 days	Thu 5/13/10	Thu 5/13/10		Prepared by USGS
649	Army review	10 days	Thu 5/13/10	Sat 5/22/10	648	
650	Consult with Zuni and Navajo	60 days	Thu 5/13/10	Sun 7/11/10	648	
651	Submit report to NMED	3 days	Thu 5/13/10	Sat 5/15/10	648	
652	NMED review and comment	400 days	Sun 5/16/10	Sun 6/19/11	651	
653	Incorporate comments	60 days	Mon 6/20/11	Thu 8/18/11	652	
654	Final Report	1 day	Fri 8/19/11	Fri 8/19/11	653	
655						
656	TCP Study	465 days	Thu 8/11/11	Sat 11/17/12		
657	Award contract	0 days	Thu 8/11/11	Thu 8/11/11		
658	Navajo Work plan submittal to Army	100 days	Thu 8/11/11	Fri 11/18/11	657	
659	Kick off phone call	0 days	Wed 10/12/11	Wed 10/12/11		
660	Army review Navajo work plan	30 days	Sat 11/19/11	Sun 12/18/11	658	
661	Prep for interviews and field visits	96 days	Wed 10/12/11	Sun 1/15/12	659	
662	Fieldwork at Wingate	30 days	Mon 1/16/12	Tue 2/14/12	661	Duration TBD
663	Interviews	45 days	Mon 1/16/12	Wed 2/29/12	661	
664	Data/info processing & analysis & draft Navajo report	90 days	Thu 3/1/12	Tue 5/29/12	663	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
665	Navajo review and revisions of report	30 days	Wed 5/30/12	Thu 6/28/12	664	
666	ZCRE interviews, analysis, & report	325 days	Thu 8/11/11	Sat 6/30/12	657	
667	HDR format ZCRE report & submit Navajo & ZCRE rep to Army	15 days	Sun 7/1/12	Sun 7/15/12	666	
668	Army review of both reports	30 days	Mon 7/16/12	Tue 8/14/12	667	
669	HDR submits report to SHPO & SHPO review	35 days	Wed 8/15/12	Tue 9/18/12	668	
670	Incorporate comments	30 days	Wed 9/19/12	Thu 10/18/12	669	
671	Final Report	30 days	Fri 10/19/12	Sat 11/17/12	670	
672						
673	PARCEL 21	4997 days	Wed 3/15/06	Mon 11/18/19		Includes SWMUs 1,2,7,19, 72 AOCs 60-68, 87. Incl Release Assess. Reports for
674	RCRA Facility Investigation VII.H	3022 days	Wed 3/15/06	Sun 6/22/14		
675	Scope and award contract	78 days	Wed 3/15/06	Wed 5/31/06		
676	RFI work plan	1402 days	Thu 6/1/06	Fri 4/2/10		
701						
702	Work Plan to Remove Brass Casings Near Bldg 530	855 days	Sun 3/1/09	Sun 7/3/11		Permittee-Initiated Interim Measure
703	Army prepare notice of Permittee initiated interim action	16 days	Sun 3/1/09	Mon 3/16/09		30 day notification required per the permit
704	30 day notice waiting period	32 days	Tue 3/17/09	Fri 4/17/09	703	
705	Casing removal and sampling	550 days	Mon 4/27/09	Thu 10/28/10		Casings to be stored in CE igloo. Removal completed Jul 15
706	Lab analysis and report	140 days	Fri 10/29/10	Thu 3/17/11	705	
707	Army review	15 days	Fri 3/18/11	Fri 4/1/11	706	
708	Submit removal report to NMED and stakeholders	3 days	Sat 4/2/11	Mon 4/4/11	707	
709	NMED Review	90 days	Tue 4/5/11	Sun 7/3/11	708	
710	RFI Report	687 days	Sat 4/3/10	Sat 2/18/12		
711	Prepare draft report	101 days	Sat 4/3/10	Mon 7/12/10	700	
712	Army review and HTRW-CX review	80 days	Tue 7/13/10	Thu 9/30/10	711	Army HTRW-CX needs 3 weeks
713	Incorporate comments	4 days	Fri 10/1/10	Mon 10/4/10	712	
714	Consult with Navajo and Zuni	90 days	Tue 10/5/10	Sun 1/2/11	713	No comments received
715	Incorporate & Resolve comments	12 days	Mon 1/3/11	Fri 1/14/11	714	Preparation for NMED submittal
716	Submit report to NMED	4 days	Sat 1/15/11	Tue 1/18/11	715	
717	NMED deadline	0 days	Wed 2/16/11	Wed 2/16/11		
718	NMED review and comment	380 days	Wed 1/19/11	Thu 2/2/12	716	
719	Incorporate comments	15 days	Fri 2/3/12	Fri 2/17/12	718	
720	Final report	1 day	Sat 2/18/12	Sat 2/18/12	719	
721	2nd Phase RFI Work Plan	729 days	Fri 4/1/11	Fri 3/29/13		
722	Scope & award contract	172 days	Fri 4/1/11	Mon 9/19/11		
723	Prepare draft work plan	90 days	Fri 2/3/12	Wed 5/2/12	718	Begins after Army receives NMED comments
724	Army review	30 days	Thu 5/3/12	Fri 6/1/12	723	
725	Consult with Zuni and Navajo	60 days	Sat 6/2/12	Tue 7/31/12	724	
726	Incorporate & Resolve comments	30 days	Wed 8/1/12	Thu 8/30/12	725	
727	Submit work plan to NMED	10 days	Fri 8/31/12	Sun 9/9/12	726	
728	NMED deadline	0 days	Mon 1/30/12	Mon 1/30/12		TBD
729	NMED review and comment	180 days	Mon 1/30/12	Fri 7/27/12	728	
730	Incorporate comments	30 days	Sat 7/28/12	Sun 8/26/12	729	
731	Final work plan	5 days	Mon 8/27/12	Fri 8/31/12	730	
732	30 day notification to NMED prior to fieldwork	30 days	Sat 9/1/12	Sun 9/30/12	731	
733	Field work, includes prep time & lab analysis	180 days	Mon 10/1/12	Fri 3/29/13	732	
734	2nd Phase RFI Report	450 days	Sat 3/30/13	Sun 6/22/14		
735	Prepare draft report	60 days	Sat 3/30/13	Tue 5/28/13	733	
736	Army review and HTRW-CX review	30 days	Wed 5/29/13	Thu 6/27/13	735	
737	Incorporate comments	15 days	Fri 6/28/13	Fri 7/12/13	736	
738	Consult with Navajo and Zuni	90 days	Sat 7/13/13	Thu 10/10/13	737	
739	Incorporate & Resolve comments	30 days	Fri 10/11/13	Sat 11/9/13	738	
740	Submit report to NMED	10 days	Sun 11/10/13	Tue 11/19/13	739	
741	NMED deadline	0 days	Tue 11/19/13	Tue 11/19/13	740	TBD
742	NMED review and comment	180 days	Wed 11/20/13	Sun 5/18/14	741	
743	Incorporate comments	30 days	Mon 5/19/14	Tue 6/17/14	742	
744	Final report	5 days	Wed 6/18/14	Sun 6/22/14	743	
745						

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
746	Corrective Measures Study VII.I	1050 days	Wed 6/18/14	Tue 5/2/17		
772	Corrective Measures Implementation VII.J	1110 days	Fri 11/4/16	Mon 11/18/19		
795						
796	PARCEL 11	5086 days	Thu 8/31/06	Sun 8/2/20		Includes SWMUs 3, 5, 6, 10, 23, 24, 37, 40, 45, 50, AOCs 46-49, 51, 52, 75.
797	RCRA Facility Investigation VII.H	3101 days	Thu 8/31/06	Wed 2/25/15		
798	Scope and award contract	31 days	Thu 8/31/06	Sat 9/30/06		
799	RFI work plan	1306 days	Sun 10/1/06	Wed 4/28/10		
821	RFI Report	685 days	Thu 4/29/10	Tue 3/13/12		
822	Prepare draft report	186 days	Thu 4/29/10	Sun 10/31/10	820	
823	Army review and HTRW-CX review	75 days	Mon 11/1/10	Fri 1/14/11	822	Army HTRW-CX needs 3 weeks
824	Incorporate comments	77 days	Sat 1/15/11	Fri 4/1/11	823	
825	Consult with Navajo and Zuni	90 days	Sat 4/2/11	Thu 6/30/11	824	
826	Incorporate & Resolve comments	30 days	Fri 7/1/11	Sat 7/30/11	825	
827	Submit report to NMED	1 day	Sun 7/31/11	Sun 7/31/11	826	Extension requested to Aug 26 2011
828	Report deadline	0 days	Fri 8/26/11	Fri 8/26/11		
829	NMED review and comment	210 days	Mon 8/1/11	Sun 2/26/12	827	
830	Incorporate comments	15 days	Mon 2/27/12	Mon 3/12/12	829	
831	Final report	1 day	Tue 3/13/12	Tue 3/13/12	830	
832	2nd Phase RFI Work Plan	977 days	Fri 4/1/11	Mon 12/2/13		
833	Scope & award contract	172 days	Fri 4/1/11	Mon 9/19/11		
834	Prepare draft work plan	90 days	Mon 2/27/12	Sat 5/26/12	829	
835	Army review	30 days	Sun 5/27/12	Mon 6/25/12	834	
836	Consult with Zuni and Navajo	60 days	Tue 6/26/12	Fri 8/24/12	835	
837	Incorporate & Resolve comments	30 days	Sat 8/25/12	Sun 9/23/12	836	
838	Submit work plan to NMED	10 days	Mon 9/24/12	Wed 10/3/12	837	
839	NMED deadline	0 days	Wed 10/3/12	Wed 10/3/12	838	TBD
840	NMED review and comment	180 days	Thu 10/4/12	Mon 4/1/13	839	
841	Incorporate comments	30 days	Tue 4/2/13	Wed 5/1/13	840	
842	Final work plan	5 days	Thu 5/2/13	Mon 5/6/13	841	
843	30 day notification to NMED prior to fieldwork	30 days	Tue 5/7/13	Wed 6/5/13	842	
844	Field work, includes prep time & lab analysis	180 days	Thu 6/6/13	Mon 12/2/13	843	
845	2nd Phase RFI Report	450 days	Tue 12/3/13	Wed 2/25/15		
846	Prepare draft report	60 days	Tue 12/3/13	Fri 1/31/14	844	
847	Army review and HTRW-CX review	30 days	Sat 2/1/14	Sun 3/2/14	846	
848	Incorporate comments	15 days	Mon 3/3/14	Mon 3/17/14	847	
849	Consult with Navajo and Zuni	90 days	Tue 3/18/14	Sun 6/15/14	848	
850	Incorporate & Resolve comments	30 days	Mon 6/16/14	Tue 7/15/14	849	
851	Submit report to NMED	10 days	Wed 7/16/14	Fri 7/25/14	850	
852	NMED deadline	0 days	Fri 7/25/14	Fri 7/25/14	851	TBD
853	NMED review and comment	180 days	Sat 7/26/14	Wed 1/21/15	852	
854	Incorporate comments	30 days	Thu 1/22/15	Fri 2/20/15	853	
855	Final report	5 days	Sat 2/21/15	Wed 2/25/15	854	
856						
857	Corrective Measures Study VII.I	1080 days	Thu 1/22/15	Fri 1/5/18		
883	Corrective Measures Implementation VII.J	1120 days	Mon 7/10/17	Sun 8/2/20		
906						
907	PARCEL 22	4900 days	Mon 3/5/07	Sun 8/2/20		Includes SWMUs 12, 27, 70. AOCs 30, 69, 71, 75, 88.
908	RCRA Facility Investigation VII.H	2915 days	Mon 3/5/07	Wed 2/25/15		
909	Scope and award contract	47 days	Mon 3/5/07	Fri 4/20/07		
910	RFI work plan	1314 days	Sat 4/21/07	Wed 11/24/10		
929	RFI Report	552 days	Thu 11/25/10	Tue 5/29/12		
930	Prepare draft report	156 days	Thu 11/25/10	Fri 4/29/11	928	
931	Army review and HTRW-CX review	45 days	Sat 4/30/11	Mon 6/13/11	930	Army HTRW-CX needs 3 weeks
932	Incorporate comments	30 days	Tue 6/14/11	Wed 7/13/11	931	
933	Consult with Zuni and Navajo	90 days	Thu 7/14/11	Tue 10/11/11	932	
934	Incorporate & Resolve comments	30 days	Wed 10/12/11	Thu 11/10/11	933	
935	Submit report to NMED	5 days	Fri 11/11/11	Tue 11/15/11	934	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
936	Report deadline	0 days	Fri 12/9/11	Fri 12/9/11		
937	NMED review and comment	180 days	Wed 11/16/11	Sun 5/13/12	935	
938	Incorporate comments	15 days	Mon 5/14/12	Mon 5/28/12	937	
939	Final report	1 day	Tue 5/29/12	Tue 5/29/12	938	
940	2nd Phase RFI Work Plan	1054 days	Fri 4/1/11	Mon 2/17/14		
941	Scope & award contract	172 days	Fri 4/1/11	Mon 9/19/11		
942	Prepare draft work plan	90 days	Mon 5/14/12	Sat 8/11/12	937	
943	Army review	30 days	Sun 8/12/12	Mon 9/10/12	942	
944	Consult with Zuni and Navajo	60 days	Tue 9/11/12	Fri 11/9/12	943	
945	Incorporate & Resolve comments	30 days	Sat 11/10/12	Sun 12/9/12	944	
946	Submit work plan to NMED	10 days	Mon 12/10/12	Wed 12/19/12	945	
947	NMED deadline	0 days	Wed 12/19/12	Wed 12/19/12	946	TBD
948	NMED review and comment	180 days	Thu 12/20/12	Mon 6/17/13	947	
949	Incorporate comments	30 days	Tue 6/18/13	Wed 7/17/13	948	
950	Final work plan	5 days	Thu 7/18/13	Mon 7/22/13	949	
951	30 day notification to NMED prior to fieldwork	30 days	Tue 7/23/13	Wed 8/21/13	950	
952	Field work, includes prep time & lab analysis	180 days	Thu 8/22/13	Mon 2/17/14	951	
953	2nd Phase RFI Report	450 days	Tue 12/3/13	Wed 2/25/15		
954	Prepare draft report	60 days	Tue 12/3/13	Fri 1/31/14	844	
955	Army review and HTRW-CX review	30 days	Sat 2/1/14	Sun 3/2/14	846	
956	Incorporate comments	15 days	Mon 3/3/14	Mon 3/17/14	847	
957	Consult with Navajo and Zuni	90 days	Tue 3/18/14	Sun 6/15/14	848	
958	Incorporate & Resolve comments	30 days	Mon 6/16/14	Tue 7/15/14	849	
959	Submit report to NMED	10 days	Wed 7/16/14	Fri 7/25/14	850	
960	NMED deadline	0 days	Fri 7/25/14	Fri 7/25/14	851	TBD
961	NMED review and comment	180 days	Sat 7/26/14	Wed 1/21/15	852	
962	Incorporate comments	30 days	Thu 1/22/15	Fri 2/20/15	853	
963	Final report	5 days	Sat 2/21/15	Wed 2/25/15	854	
964						
965	Corrective Measures Study VII.I	1080 days	Thu 1/22/15	Fri 1/5/18		
991	Corrective Measures Implementation VII.J	1120 days	Mon 7/10/17	Sun 8/2/20		
1014						
1015	PARCEL 6 & PARCEL 5	5010 days	Thu 9/6/07	Mon 5/24/21		Includes SWMUs 4, 8, 11B, AOCs 28, 42, 75, 79-84. AOC-78 from parcel 5
1016	RCRA Facility Investigation VII.H	3025 days	Thu 9/6/07	Thu 12/17/15		
1017	Scope work plan & incorp. pertinent Parcel 21 comments	30 days	Thu 9/6/07	Fri 10/5/07	690	After receipt from NMED
1018	Internal comments/revision	14 days	Sat 10/6/07	Fri 10/19/07	1017	
1019	Contracting	114 days	Sat 10/20/07	Sun 2/10/08	1018	
1020	RFP out to bidders	10 days	Mon 2/11/08	Wed 2/20/08	1019	
1021	Pre-proposal meeting on site	0 days	Thu 3/6/08	Thu 3/6/08		
1022	Award	70 days	Sat 3/15/08	Fri 5/23/08	1021	
1023	Request extension for submittal to NMED	0 days	Wed 4/9/08	Wed 4/9/08		
1024	RFI work plan & Release Assessment Report	1223 days	Sat 5/24/08	Wed 9/28/11		Combined work plan and RAR
1043	RFI Report	462 days	Thu 9/29/11	Wed 1/2/13		
1044	Prepare draft report	90 days	Thu 9/29/11	Tue 12/27/11	1042	
1045	Army review and HTRW-CX review	40 days	Wed 12/28/11	Sun 2/5/12	1044	Army HTRW-CX needs 3 weeks
1046	Incorporate comments	15 days	Mon 2/6/12	Mon 2/20/12	1045	
1047	Consult with Navajo and Zuni	90 days	Tue 2/21/12	Sun 5/20/12	1046	
1048	Incorporate & Resolve comments	30 days	Mon 5/21/12	Tue 6/19/12	1047	
1049	NMED deadline	0 days	Mon 4/30/12	Mon 4/30/12		
1050	Submit report to NMED	1 day	Wed 6/20/12	Wed 6/20/12	1048	extension needed
1051	NMED review and comment	180 days	Thu 6/21/12	Mon 12/17/12	1050	
1052	Incorporate comments	15 days	Tue 12/18/12	Tue 1/1/13	1051	
1053	Final report	1 day	Wed 1/2/13	Wed 1/2/13	1052	
1054	2nd Phase RFI Work Plan	1272 days	Fri 4/1/11	Tue 9/23/14		
1055	Scope & award contract	172 days	Fri 4/1/11	Mon 9/19/11		
1056	Prepare draft work plan	90 days	Tue 12/18/12	Sun 3/17/13	1051	
1057	Army review	30 days	Mon 3/18/13	Tue 4/16/13	1056	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
1058	Consult with Zuni and Navajo	60 days	Wed 4/17/13	Sat 6/15/13	1057	
1059	Incorporate & Resolve comments	30 days	Sun 6/16/13	Mon 7/15/13	1058	
1060	Submit work plan to NMED	10 days	Tue 7/16/13	Thu 7/25/13	1059	
1061	NMED deadline	0 days	Thu 7/25/13	Thu 7/25/13	1060	TBD
1062	NMED review and comment	180 days	Fri 7/26/13	Tue 1/21/14	1061	
1063	Incorporate comments	30 days	Wed 1/22/14	Thu 2/20/14	1062	
1064	Final work plan	5 days	Fri 2/21/14	Tue 2/25/14	1063	
1065	30 day notification to NMED prior to fieldwork	30 days	Wed 2/26/14	Thu 3/27/14	1064	
1066	Field work, includes prep time & lab analysis	180 days	Fri 3/28/14	Tue 9/23/14	1065	
1067	2nd Phase RFI Report	450 days	Wed 9/24/14	Thu 12/17/15		
1068	Prepare draft report	60 days	Wed 9/24/14	Sat 11/22/14	1066	
1069	Army review and HTRW-CX review	30 days	Sun 11/23/14	Mon 12/22/14	1068	
1070	Incorporate comments	15 days	Tue 12/23/14	Tue 1/6/15	1069	
1071	Consult with Navajo and Zuni	90 days	Wed 1/7/15	Mon 4/6/15	1070	
1072	Incorporate & Resolve comments	30 days	Tue 4/7/15	Wed 5/6/15	1071	
1073	Submit report to NMED	10 days	Thu 5/7/15	Sat 5/16/15	1072	
1074	NMED deadline	0 days	Sat 5/16/15	Sat 5/16/15	1073	TBD
1075	NMED review and comment	180 days	Sun 5/17/15	Thu 11/12/15	1074	
1076	Incorporate comments	30 days	Fri 11/13/15	Sat 12/12/15	1075	
1077	Final report	5 days	Sun 12/13/15	Thu 12/17/15	1076	
1078	Corrective Measures Study VII.I	1080 days	Fri 11/13/15	Sat 10/27/18		
1104	Corrective Measures Implementation VII.J	1120 days	Tue 5/1/18	Mon 5/24/21		
1127						
1128	PARCEL 4 Igloo Block C.	2446 days	Mon 1/14/08	Wed 9/24/14		Includes AOC 29. Do RFI if NMED requires. Assumes no action needed after RFI
1129	Release Assessment Report	1590 days	Mon 1/14/08	Mon 5/21/12		
1130	Establish procedure addressing igloo blocks under Parcel 22	114 days	Mon 1/14/08	Tue 5/6/08		D-Block in parcel 22 is the first one through the process.
1131	Sample igloos and revetments	20 days	Mon 5/19/08	Sat 6/7/08		
1132	Lab analysis and prepare Release Assessment Report	195 days	Sun 6/8/08	Fri 12/19/08	1131	See section VIII.A.1 for asbestos report
1133	Army review	23 days	Sat 12/20/08	Sun 1/11/09	1132	
1134	Incorporate Army comments & ship to Tribes	2 days	Mon 1/12/09	Tue 1/13/09	1133	
1135	Consult with Navajo and Zuni	60 days	Wed 1/14/09	Sat 3/14/09	1134	
1136	Incorporate & Resolve comments	15 days	Sun 3/15/09	Sun 3/29/09	1135	
1137	Extension request needed	0 days	Tue 10/21/08	Tue 10/21/08		
1138	Submit work plan to NMED	1 day	Mon 3/30/09	Mon 3/30/09	1136	Extension granted to March 29 2009
1139	New Permit Deadline	0 days	Sun 3/29/09	Sun 3/29/09		
1140	Former Permit deadline	1 day	Sat 11/1/08	Sat 11/1/08		
1141	NMED review and comment	114 days	Tue 3/31/09	Wed 7/22/09	1138	
1142	NMED Approval with direction	0 days	Wed 7/22/09	Wed 7/22/09	1141	RFI work plan required
1143	Prepare Abbreviated Investigation Plan	306 days	Thu 7/23/09	Mon 5/24/10	1142	
1144	Tribal & NMED Review	60 days	Tue 5/25/10	Fri 7/23/10	1143	
1145	NMED approval	0 days	Mon 8/2/10	Mon 8/2/10		
1146	Incorporate comments	15 days	Mon 8/2/10	Mon 8/16/10	1145	
1147	Resample igloos with exceedances	52 days	Tue 8/17/10	Thu 10/7/10	1146	
1148	Lab analysis	60 days	Fri 10/8/10	Mon 12/6/10	1147	
1149	Draft report	177 days	Tue 12/7/10	Wed 6/1/11	1148	
1150	Army review	37 days	Thu 6/2/11	Fri 7/8/11	1149	
1151	Consult with Navajo and Zuni	90 days	Sat 7/9/11	Thu 10/6/11	1150	
1152	Incorporate & Resolve comments	30 days	Fri 10/7/11	Sat 11/5/11	1151	
1153	Submit report to NMED	2 days	Sun 11/6/11	Mon 11/7/11	1152	
1154	NMED review and comment	180 days	Tue 11/8/11	Sat 5/5/12	1153	
1155	Incorporate comments	15 days	Sun 5/6/12	Sun 5/20/12	1154	
1156	Final report	1 day	Mon 5/21/12	Mon 5/21/12	1155	
1157						
1158	Permittee Initiated Interim Measure VII.G.3	1273 days	Fri 4/1/11	Wed 9/24/14		Soil & Igloo drainpipe removal. Part of multi-parcel project
1159	Scope and award contract	172 days	Fri 4/1/11	Mon 9/19/11		
1160	Army request concurrent review by all stakeholders	33 days	Tue 11/29/11	Sat 12/31/11		
1161	Prepare draft work plan	180 days	Sun 1/1/12	Thu 6/28/12	1160	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
1162	Army review and HTRW-CX review	30 days	Fri 6/29/12	Sat 7/28/12	1161	Army HTRW-CX needs 3 weeks
1163	Consult ALL STAKEHOLDERS	60 days	Sun 7/29/12	Wed 9/26/12	1162	
1164	Incorporate & Resolve comments	30 days	Thu 9/27/12	Fri 10/26/12	1163	
1165	Submit work plan to NMED	4 days	Sat 10/27/12	Tue 10/30/12	1164	
1166	NMED review and comment	180 days	Wed 10/31/12	Sun 4/28/13	1165	
1167	Incorporate comments	15 days	Mon 4/29/13	Mon 5/13/13	1166	
1168	Final work plan	1 day	Tue 5/14/13	Tue 5/14/13	1167	
1169	30 day notification to NMED prior to fieldwork	30 days	Wed 5/15/13	Thu 6/13/13	1168	Per section VII.H.2
1170	Initiate corrective measure	1 day	Fri 6/14/13	Fri 6/14/13	1169	
1171	Complete corrective measure	60 days	Sat 6/15/13	Tue 8/13/13	1170	
1172	Interim measure completion report	60 days	Wed 8/14/13	Sat 10/12/13	1171	
1173	Army review	30 days	Sun 10/13/13	Mon 11/11/13	1172	
1174	Consult Zuni and Navajo	90 days	Tue 11/12/13	Sun 2/9/14	1173	
1175	Incorporate & Resolve comments	30 days	Mon 2/10/14	Tue 3/11/14	1174	
1176	Submit above report(s) to NMED	1 day	Wed 3/12/14	Wed 3/12/14	1175	
1177	NMED review and comment	180 days	Thu 3/13/14	Mon 9/8/14	1176	
1178	Incorporate comments	15 days	Tue 9/9/14	Tue 9/23/14	1177	
1179	Final report	1 day	Wed 9/24/14	Wed 9/24/14	1178	
1180						
1181	PARCEL 23 Central Landfill & AOCs	4688 days	Mon 6/2/08	Fri 4/2/21		Includes SWMU 21 AOCs 29, 73.
1182	RCRA Facility Investigation VII.H	2703 days	Mon 6/2/08	Mon 10/26/15		
1183	Scope and award contract	120 days	Mon 6/2/08	Mon 9/29/08		
1184	RFI work plan	1027 days	Tue 9/30/08	Sat 7/23/11		
1185	Prepare draft work plan, asbestos eval report & SSHP	90 days	Tue 9/30/08	Sun 12/28/08	1183	See section VIII.A.1 for asbestos report
1186	Army review	30 days	Mon 12/29/08	Tue 1/27/09	1185	
1187	Incorporate Army comments & ship to Tribes	15 days	Wed 1/28/09	Wed 2/11/09	1186	
1188	Consult with Zuni and Navajo	60 days	Thu 2/12/09	Sun 4/12/09	1187	
1189	Incorporate & Resolve comments	15 days	Mon 4/13/09	Mon 4/27/09	1188	
1190	Submit RFI work plan to NMED	2 days	Tue 4/28/09	Wed 4/29/09	1189	
1191	Permit deadline	1 day	Fri 5/1/09	Fri 5/1/09		
1192	NMED review and comment	279 days	Sat 5/2/09	Thu 2/4/10	1191	
1193	Incorporate comments	61 days	Fri 2/5/10	Tue 4/6/10	1192	
1194	Final plan deadline	0 days	Tue 3/30/10	Tue 3/30/10		
1195	Final work plan approval	57 days	Tue 3/30/10	Tue 5/25/10	1194	
1196	Scope and award field work	234 days	Fri 2/5/10	Sun 9/26/10	1192	combine with parcel 5 and 6
1197	30 day notification to NMED prior to fieldwork	30 days	Mon 9/27/10	Tue 10/26/10	1196	Per section VII.H.2
1198	Field work including lab	300 days	Mon 9/27/10	Sat 7/23/11	1196	Includes winter shutdown
1199	RFI Report	477 days	Sun 7/24/11	Sun 11/11/12		
1200	Prepare draft report	55 days	Sun 7/24/11	Fri 9/16/11	1198	
1201	Army review and HTRW-CX review	30 days	Sat 9/17/11	Sun 10/16/11	1200	Army HTRW-CX needs 3 weeks
1202	Incorporate comments	19 days	Mon 10/17/11	Fri 11/4/11	1201	
1203	Consult with Zuni and Navajo	90 days	Sat 11/5/11	Thu 2/2/12	1202	
1204	Incorporate & Resolve comments	30 days	Fri 2/3/12	Sat 3/3/12	1203	
1205	Submit report to NMED	1 day	Sun 3/4/12	Sun 3/4/12	1204	
1206	NMED Deadline	0 days	Mon 4/30/12	Mon 4/30/12		
1207	NMED review and comment	180 days	Mon 4/30/12	Fri 10/26/12	1206	
1208	Incorporate comments	15 days	Sat 10/27/12	Sat 11/10/12	1207	
1209	Final report	1 day	Sun 11/11/12	Sun 11/11/12	1208	
1210	2nd Phase RFI Work Plan	1220 days	Fri 4/1/11	Sat 8/2/14		
1211	Scope & award contract	172 days	Fri 4/1/11	Mon 9/19/11		
1212	Prepare draft work plan	90 days	Sat 10/27/12	Thu 1/24/13	1207	
1213	Army review	30 days	Fri 1/25/13	Sat 2/23/13	1212	
1214	Consult with Zuni and Navajo	60 days	Sun 2/24/13	Wed 4/24/13	1213	
1215	Incorporate & Resolve comments	30 days	Thu 4/25/13	Fri 5/24/13	1214	
1216	Submit work plan to NMED	10 days	Sat 5/25/13	Mon 6/3/13	1215	
1217	NMED deadline	0 days	Mon 6/3/13	Mon 6/3/13	1216	TBD
1218	NMED review and comment	180 days	Tue 6/4/13	Sat 11/30/13	1217	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
1219	Incorporate comments	30 days	Sun 12/1/13	Mon 12/30/13	1218	
1220	Final work plan	5 days	Tue 12/31/13	Sat 1/4/14	1219	
1221	30 day notification to NMED prior to fieldwork	30 days	Sun 1/5/14	Mon 2/3/14	1220	
1222	Field work, includes prep time & lab analysis	180 days	Tue 2/4/14	Sat 8/2/14	1221	
1223	2nd Phase RFI Report	450 days	Sun 8/3/14	Mon 10/26/15		
1224	Prepare draft report	60 days	Sun 8/3/14	Wed 10/1/14	1222	
1225	Army review and HTRW-CX review	30 days	Thu 10/2/14	Fri 10/31/14	1224	
1226	Incorporate comments	15 days	Sat 11/1/14	Sat 11/15/14	1225	
1227	Consult with Navajo and Zuni	90 days	Sun 11/16/14	Fri 2/13/15	1226	
1228	Incorporate & Resolve comments	30 days	Sat 2/14/15	Sun 3/15/15	1227	
1229	Submit report to NMED	10 days	Mon 3/16/15	Wed 3/25/15	1228	
1230	NMED deadline	0 days	Wed 3/25/15	Wed 3/25/15	1229	TBD
1231	NMED review and comment	180 days	Thu 3/26/15	Mon 9/21/15	1230	
1232	Incorporate comments	30 days	Tue 9/22/15	Wed 10/21/15	1231	
1233	Final report	5 days	Thu 10/22/15	Mon 10/26/15	1232	
1234	Corrective Measures Study VII.I	1080 days	Tue 9/22/15	Wed 9/5/18		
1260	Corrective Measures Implementation VII.J	1120 days	Sat 3/10/18	Fri 4/2/21		
1283						
1284	PARCEL 10B	3329 days	Mon 1/26/09	Thu 3/8/18		Includes SWMU 26 AOC 44.
1285	RCRA Facility Investigation VII.H	1344 days	Mon 1/26/09	Sun 9/30/12		
1286	Receive funds and begin work (In-house)	10 days	Mon 1/26/09	Wed 2/4/09		Army will sample the 2 sites at risk
1287	RFI work plan	698 days	Thu 2/5/09	Mon 1/3/11		
1288	Prepare draft Release Assessment Report	138 days	Thu 2/5/09	Mon 6/22/09	1286	See section VIII.A.1 for asbestos report
1289	Army review	25 days	Tue 6/23/09	Fri 7/17/09	1288	
1290	Incorporate Army comments & ship to Tribes	10 days	Sat 7/18/09	Mon 7/27/09	1289	
1291	Consult with Zuni and Navajo	60 days	Tue 7/28/09	Fri 9/25/09	1290	
1292	Incorporate & Resolve comments	30 days	Sat 9/26/09	Sun 10/25/09	1291	
1293	Submit Release Assessment Report to NMED	1 day	Sun 11/1/09	Sun 11/1/09		
1294	NMED review and comment	128 days	Mon 11/2/09	Tue 3/9/10	1293	NMED requires RFI work plan
1295	Prepare RFI work plan	101 days	Wed 3/10/10	Fri 6/18/10	1294	
1296	Submit to NMED	5 days	Sat 6/19/10	Wed 6/23/10	1295	
1297	NMED deadline	0 days	Wed 6/30/10	Wed 6/30/10		
1298	NMED review and comment	78 days	Thu 6/24/10	Thu 9/9/10	1296	
1299	Scope and award field work	16 days	Fri 9/10/10	Sat 9/25/10	1298	
1300	30 day notification to NMED prior to fieldwork	0 days	Wed 9/1/10	Wed 9/1/10		Per section VII.H.2
1301	Field work and lab	100 days	Sun 9/26/10	Mon 1/3/11	1299	
1302	RFI Report	636 days	Tue 1/4/11	Sun 9/30/12		
1303	Prepare draft report	269 days	Tue 1/4/11	Thu 9/29/11	1301	
1304	Army review and HTRW-CX review	30 days	Fri 9/30/11	Sat 10/29/11	1303	Army HTRW-CX needs 3 weeks
1305	Incorporate comments	20 days	Sun 10/30/11	Fri 11/18/11	1304	
1306	Consult with Zuni and Navajo	90 days	Sat 11/19/11	Thu 2/16/12	1305	
1307	Incorporate & Resolve comments	30 days	Fri 2/17/12	Sat 3/17/12	1306	
1308	Submit report to NMED	1 day	Sun 3/18/12	Sun 3/18/12	1307	
1309	NMED deadline	0 days	Wed 5/30/12	Wed 5/30/12		Extension request to May 30, 2012 granted
1310	NMED review and comment	180 days	Mon 3/19/12	Fri 9/14/12	1308	
1311	Incorporate comments	15 days	Sat 9/15/12	Sat 9/29/12	1310	
1312	Final report	1 day	Sun 9/30/12	Sun 9/30/12	1311	
1313	Corrective Measures Study VII.I	1061 days	Sat 9/15/12	Tue 8/11/15		
1339	Corrective Measures Implementation VII.J	1120 days	Fri 2/13/15	Thu 3/8/18		
1362						
1363	PARCEL 5 > Combined with Parcel 6	0 days	Sun 1/1/06	Sun 1/1/06		Includes AOCs 78, 82. Do RFI if NMED requires. Assumes no action needed aft
1364						
1365	PARCEL 16 Functional Test Range 2/3	3191 days	Sat 5/1/10	Thu 1/24/19		Includes SWMU 16 AOC 41.
1366	RCRA Facility Investigation VII.H	1206 days	Sat 5/1/10	Sun 8/18/13		
1367	Scope and award contract	134 days	Sat 5/1/10	Sat 9/11/10		
1368	RFI work plan	680 days	Sun 9/12/10	Sun 7/22/12		
1369	Prepare draft work plan, asbestos eval report & SSHP	90 days	Sun 9/12/10	Fri 12/10/10	1367	See section VIII.A.1 for asbestos report

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
1370	Army review	30 days	Sat 12/11/10	Sun 1/9/11	1369	
1371	Incorporate Army comments & ship to Tribes	46 days	Mon 1/10/11	Thu 2/24/11	1370	
1372	Consult with Navajo and Zuni	60 days	Fri 2/25/11	Mon 4/25/11	1371	
1373	Incorporate & Resolve comments	3 days	Tue 4/26/11	Thu 4/28/11	1372	No comments
1374	Submit RFI work plan to NMED	1 day	Fri 4/29/11	Fri 4/29/11	1373	
1375	Submit RFI work plan to NMED (PERMIT DATE)	1 day	Sun 5/1/11	Sun 5/1/11		
1376	NMED review and comment	180 days	Sat 4/30/11	Wed 10/26/11	1374	
1377	Incorporate comments	15 days	Thu 10/27/11	Thu 11/10/11	1376	
1378	Final plan	1 day	Fri 11/11/11	Fri 11/11/11	1377	
1379	Submit Cultural Coord Map/Letter to SHPO & Tribes	5 days	Sat 11/12/11	Wed 11/16/11	1378	
1380	Scope and award field work	90 days	Thu 10/27/11	Tue 1/24/12	1376	
1381	30 day notification to NMED prior to fieldwork	30 days	Wed 1/25/12	Thu 2/23/12	1380	Per section VII.H.2
1382	Field work	180 days	Wed 1/25/12	Sun 7/22/12	1380	
1383	RFI Report	392 days	Mon 7/23/12	Sun 8/18/13		
1384	Prepare draft report	30 days	Mon 7/23/12	Tue 8/21/12	1382	
1385	Army review and HTRW-CX review	30 days	Wed 8/22/12	Thu 9/20/12	1384	Army HTRW-CX needs 3 weeks
1386	Incorporate comments	15 days	Fri 9/21/12	Fri 10/5/12	1385	
1387	Consult with Navajo and Zuni	90 days	Sat 10/6/12	Thu 1/3/13	1386	
1388	Incorporate & Resolve comments	30 days	Fri 1/4/13	Sat 2/2/13	1387	
1389	Submit report to NMED	1 day	Sun 2/3/13	Sun 2/3/13	1388	
1390	NMED review and comment	180 days	Mon 2/4/13	Fri 8/2/13	1389	
1391	Incorporate comments	15 days	Sat 8/3/13	Sat 8/17/13	1390	
1392	Final report	1 day	Sun 8/18/13	Sun 8/18/13	1391	
1393	Corrective Measures Study VII.I	1061 days	Sat 8/3/13	Tue 6/28/16		
1419	Corrective Measures Implementation VII.J	1120 days	Fri 1/1/16	Thu 1/24/19		
1442						
1443	PARCEL 13	1348 days	Sat 1/1/11	Tue 9/9/14		Includes AOCs 53-57, 75, 86. Assumes no action needed after RFI.
1444	Scope and award contract	262 days	Sat 1/1/11	Mon 9/19/11		
1445	RFI work plan	694 days	Tue 9/20/11	Tue 8/13/13		
1446	Prepare draft work plan, asbestos eval report & SSHP	94 days	Tue 9/20/11	Thu 12/22/11	1444	See section VIII.A.1 for asbestos report
1447	Army review	40 days	Fri 12/23/11	Tue 1/31/12	1446	
1448	Incorporate Army comments & ship to Tribes	20 days	Wed 2/1/12	Mon 2/20/12	1447	
1449	Consult with Navajo and Zuni	60 days	Tue 2/21/12	Fri 4/20/12	1448	
1450	Incorporate & Resolve comments	30 days	Sat 4/21/12	Sun 5/20/12	1449	
1451	Submit RFI work plan to NMED	3 days	Mon 5/21/12	Wed 5/23/12	1450	
1452	NMED Deadline	0 days	Sat 6/30/12	Sat 6/30/12		Extension granted
1453	NMED review and comment	180 days	Mon 5/21/12	Fri 11/16/12	1450	
1454	Incorporate comments	15 days	Sat 11/17/12	Sat 12/1/12	1453	
1455	Final plan	1 day	Sun 12/2/12	Sun 12/2/12	1454	
1456	Submit Cultural Coord Map/Letter to SHPO & Tribes	5 days	Mon 12/3/12	Fri 12/7/12	1455	
1457	Scope and award field work	90 days	Sat 11/17/12	Thu 2/14/13	1453	
1458	30 day notification to NMED prior to fieldwork	30 days	Fri 2/15/13	Sat 3/16/13	1457	Per section VII.H.2
1459	Field work	180 days	Fri 2/15/13	Tue 8/13/13	1457	
1460	RFI Report	392 days	Wed 8/14/13	Tue 9/9/14		
1461	Prepare draft report	30 days	Wed 8/14/13	Thu 9/12/13	1459	
1462	Army review and HTRW-CX review	30 days	Fri 9/13/13	Sat 10/12/13	1461	Army HTRW-CX needs 3 weeks
1463	Incorporate comments	15 days	Sun 10/13/13	Sun 10/27/13	1462	
1464	Consult with Navajo and Zuni	90 days	Mon 10/28/13	Sat 1/25/14	1463	
1465	Incorporate & Resolve comments	30 days	Sun 1/26/14	Mon 2/24/14	1464	
1466	Submit report to NMED	1 day	Tue 2/25/14	Tue 2/25/14	1465	
1467	NMED review and comment	180 days	Wed 2/26/14	Sun 8/24/14	1466	
1468	Incorporate comments	15 days	Mon 8/25/14	Mon 9/8/14	1467	
1469	Final report	1 day	Tue 9/9/14	Tue 9/9/14	1468	
1470	Water Tower/Tank Demolition	370 days	Tue 3/1/11	Sun 3/4/12		
1471	Scope and award contract	190 days	Tue 3/1/11	Tue 9/6/11		
1472	Perform demolition and report	180 days	Wed 9/7/11	Sun 3/4/12	1471	
1473						

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
1474	PARCEL 18 Eastern Landfill	3257 days	Sun 1/1/06	Mon 12/1/14		Includes SWMU 13.
1475	RCRA Facility Investigation VII.H	2313 days	Sun 1/1/06	Tue 5/1/12		Plan to skip RFI and go to CMI.
1500	Corrective Measures Study VII.I	1024 days	Wed 4/1/09	Thu 1/19/12		Plan to skip CMS and go to CMI.
1526	Corrective Measures Implementation VII.J	1372 days	Tue 3/1/11	Mon 12/1/14		
1527	Scope and award contract	203 days	Tue 3/1/11	Mon 9/19/11		
1528	Submit Cultural Coord Map/Letter to SHPO & Tribes	0 days	Fri 8/12/11	Fri 8/12/11		No negative responses received.
1529	Prepare draft CMI work plan	94 days	Tue 9/20/11	Thu 12/22/11	1527	
1530	Army review and HTRW-CX review	45 days	Fri 12/23/11	Sun 2/5/12	1529	Army HTRW-CX needs 3 weeks, OESS review too
1531	Consult Zuni and Navajo	60 days	Mon 2/6/12	Thu 4/5/12	1530	
1532	Incorporate & Resolve comments	30 days	Fri 4/6/12	Sat 5/5/12	1531	
1533	Submit work plan to NMED	90 days	Sun 5/6/12	Fri 8/3/12	1532	due 90 days after NMED notification or approval of permit mod
1534	NMED review and comment	180 days	Sat 8/4/12	Wed 1/30/13	1533	
1535	Incorporate comments	15 days	Thu 1/31/13	Thu 2/14/13	1534	
1536	Final CMI work plan	1 day	Fri 2/15/13	Fri 2/15/13	1535	
1537	Scope and award Corrective Measure	90 days	Fri 2/15/13	Wed 5/15/13	1535	
1538	Initiate corrective measure	1 day	Thu 5/16/13	Thu 5/16/13	1537	
1539	Quarterly progress report to NMED	1 day	Fri 5/17/13	Fri 5/17/13	1538	Date TBD
1540	Complete corrective measure	180 days	Sat 5/18/13	Wed 11/13/13	1539	
1541	Construction completion report VII.J.3.b	45 days	Thu 11/14/13	Sat 12/28/13	1540	Try to combine these two
1542	Corrective measure completion report VII.J.3.c	1 day	Sun 12/29/13	Sun 12/29/13	1541	
1543	Army review	20 days	Mon 12/30/13	Sat 1/18/14	1542	
1544	Consult Zuni and Navajo	90 days	Sun 1/19/14	Fri 4/18/14	1543	
1545	Incorporate & Resolve comments	30 days	Sat 4/19/14	Sun 5/18/14	1544	
1546	Submit above report(s) to NMED	1 day	Mon 5/19/14	Mon 5/19/14	1545	
1547	NMED review and comment	180 days	Tue 5/20/14	Sat 11/15/14	1546	
1548	Incorporate comments	15 days	Sun 11/16/14	Sun 11/30/14	1547	
1549	Final report	1 day	Mon 12/1/14	Mon 12/1/14	1548	
1550						
1551	PARCEL 14	1803 days	Sun 1/1/06	Wed 12/8/10		Accelerated Schedule. AOC 93. See Parcel 14 Transfer
1552						
1553	PARCEL 7	3824 days	Mon 1/10/11	Tue 6/29/21		Includes SWMUs 9, 20, 25. AOCs 43, 75.
1554	RCRA Facility Investigation VII.H	1839 days	Mon 1/10/11	Fri 1/22/16		
1555	Scope and award contract	253 days	Mon 1/10/11	Mon 9/19/11		
1556	RFI work plan	666 days	Fri 3/1/13	Fri 12/26/14		
1557	Prepare draft work plan, asbestos eval report & SSHP	90 days	Fri 3/1/13	Wed 5/29/13		See section VIII.A.1 for asbestos report
1558	Army review	20 days	Thu 5/30/13	Tue 6/18/13	1557	
1559	Incorporate Army comments & ship to Tribes	15 days	Wed 6/19/13	Wed 7/3/13	1558	
1560	Consult with Zuni and Navajo	60 days	Thu 7/4/13	Sun 9/1/13	1559	
1561	Incorporate & Resolve comments	30 days	Mon 9/2/13	Tue 10/1/13	1560	
1562	Submit RFI work plan to NMED	1 day	Wed 10/2/13	Wed 10/2/13	1561	
1563	Submit RFI work plan to NMED (PERMIT DATE)	1 day	Fri 11/1/13	Fri 11/1/13		
1564	NMED review and comment	180 days	Thu 10/3/13	Mon 3/31/14	1562	
1565	Incorporate comments	15 days	Tue 4/1/14	Tue 4/15/14	1564	
1566	Final plan	1 day	Wed 4/16/14	Wed 4/16/14	1565	
1567	Submit Cultural Coord Map/Letter to SHPO & Tribes	5 days	Thu 4/17/14	Mon 4/21/14	1566	
1568	Scope and award field work	90 days	Tue 4/1/14	Sun 6/29/14	1564	
1569	30 day notification to NMED prior to fieldwork	30 days	Mon 6/30/14	Tue 7/29/14	1568	Per section VII.H.2
1570	Field work	180 days	Mon 6/30/14	Fri 12/26/14	1568	
1571	RFI Report	392 days	Sat 12/27/14	Fri 1/22/16		
1572	Prepare draft report	30 days	Sat 12/27/14	Sun 1/25/15	1570	
1573	Army review and HTRW-CX review	30 days	Mon 1/26/15	Tue 2/24/15	1572	Army HTRW-CX needs 3 weeks
1574	Incorporate comments	15 days	Wed 2/25/15	Wed 3/11/15	1573	
1575	Consult with Zuni and Navajo	90 days	Thu 3/12/15	Tue 6/9/15	1574	
1576	Incorporate & Resolve comments	30 days	Wed 6/10/15	Thu 7/9/15	1575	
1577	Submit report to NMED	1 day	Fri 7/10/15	Fri 7/10/15	1576	
1578	NMED review and comment	180 days	Sat 7/11/15	Wed 1/6/16	1577	
1579	Incorporate comments	15 days	Thu 1/7/16	Thu 1/21/16	1578	

Check mark: 100% Complete

Blue text: Tasks for Tribes

Red text: Permit dates

Fort Wingate Depot Activity Master Schedule

ID	Task Name	Duration	Start	Finish	Access	Notes
1580	Final report	1 day	Fri 1/22/16	Fri 1/22/16	1579	
1581	Corrective Measures Study VII.I	1061 days	Thu 1/7/16	Sun 12/2/18		
1607	Corrective Measures Implementation VII.J	1120 days	Wed 6/6/18	Tue 6/29/21		
1630						
1631	PARCEL 24 Igloo Block A	3043 days	Sun 1/1/06	Thu 5/1/14		Includes AOC 18. Do RFI if NMED requires.
1632	Release Assessment Report	3043 days	Sun 1/1/06	Thu 5/1/14		
1633	Establish procedure addressing igloo blocks under Parcel 22	114 days	Mon 1/14/08	Tue 5/6/08		D-Block in parcel 22 is the first one through the process.
1634	Sample igloos and revetments	45 days	Mon 8/18/08	Wed 10/1/08		
1635	Lab analysis and prepare Release Assessment Report	1277 days	Thu 10/2/08	Sat 3/31/12	1634	See section VIII.A.1 for asbestos report
1636	Army review	20 days	Sun 4/1/12	Fri 4/20/12	1635	
1637	Incorporate Army comments & ship to Tribes	15 days	Sat 4/21/12	Sat 5/5/12	1636	
1638	Consult with Zuni and Navajo	60 days	Sun 5/6/12	Wed 7/4/12	1637	
1639	Incorporate & Resolve comments	30 days	Thu 7/5/12	Fri 8/3/12	1638	
1640	Submit RAR to NMED	5 days	Sat 8/4/12	Wed 8/8/12	1639	
1641	NMED review and comment	180 days	Thu 8/9/12	Mon 2/4/13	1640	
1642	Determine path forward	5 days	Tue 2/5/13	Sat 2/9/13	1641	Second phase needed?
1643	Submit RFI work plan to NMED	1 day	Sun 1/1/06	Sun 1/1/06		Accelerated date.
1644	Submit RFI work plan to NMED (PERMIT DATE)	1 day	Thu 5/1/14	Thu 5/1/14		
1645	NMED review and comment	180 days	Mon 1/2/06	Fri 6/30/06	1643	
1646	Incorporate comments	15 days	Sat 7/1/06	Sat 7/15/06	1645	
1647	Final plan	1 day	Sun 7/16/06	Sun 7/16/06	1646	
1648	Scope and award field work	90 days	Sat 7/1/06	Thu 9/28/06	1645	
1649	30 day notification to NMED prior to fieldwork	30 days	Fri 8/17/07	Sat 9/15/07	1648	Per section VII.H.2
1650	Field work	180 days	Fri 8/17/07	Tue 2/12/08	1648	
1651	RFI Report	397 days	Wed 2/13/08	Sun 3/15/09		
1652	Prepare draft report	30 days	Wed 2/13/08	Thu 3/13/08	1650	
1653	Army review and HTRW-CX review	30 days	Fri 3/14/08	Sat 4/12/08	1652	Army HTRW-CX needs 3 weeks
1654	Incorporate comments	15 days	Sun 4/13/08	Sun 4/27/08	1653	
1655	Consult with Zuni and Navajo	90 days	Mon 4/28/08	Sat 7/26/08	1654	
1656	Incorporate & Resolve comments	30 days	Sun 7/27/08	Mon 8/25/08	1655	
1657	Submit report to NMED	1 day	Tue 8/26/08	Tue 8/26/08	1656	
1658	NMED review and comment	180 days	Wed 8/27/08	Sun 2/22/09	1657	
1659	Incorporate comments	15 days	Mon 2/23/09	Mon 3/9/09	1658	
1660	Final report	1 day	Tue 3/10/09	Tue 3/10/09	1659	
1661	Submit Cultural Coord Map/Letter to SHPO & Tribes	5 days	Wed 3/11/09	Sun 3/15/09	1660	
1662						
1663	PARCEL 20 Functional Test Range 1	3133 days	Wed 1/1/14	Sat 7/30/22		Includes SWMU 38.
1740						
1741	PARCEL 2	3133 days	Wed 1/1/14	Sat 7/30/22		Includes SWMUs 17, 22, AOCs 29, 35, 36, 76, 77.
1818						
1819	PARCEL 19	3133 days	Thu 1/1/15	Sun 7/30/23		Includes SWMU 39, AOCs 30-32, 34, 58, 59, 75.
1896						
1897	PARCEL 9	1148 days	Thu 1/1/15	Wed 2/21/18		See Parcel 24. Includes AOCs 18, 85.
1925						
1926	PARCEL 3	7135 days	Wed 6/30/10	Thu 1/10/30		Includes SWMU 14, 15, 33, 74 AOCs 89-92