

FWDA Parcel 3 SWMUs and AOCs
RCRA Facility Investigation Schedule

ID	Task Name	Duration	Start	Finish	4th Quarter												1st Quarter			2nd Quarter			3rd Quarter			4th Quarter														
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec							
1	Task 3.1(Modification #1) Parcel 3 SWMUs and AOCs RCRA Facility Investigation Work Plan	195 days?	Mon 9/28/15	Fri 6/24/16	[Gantt bar from 9/28/15 to 6/24/16]																																			
2	Prepare Draft RCRA Facility Investigation Work Plan	20 days	Mon 9/28/15	Fri 10/23/15	[Task bar from 9/28/15 to 10/23/15]																																			
3	Submit Draft RCRA Facility Investigation Work Plan to USACE for Review	0 days	Fri 10/23/15	Fri 10/23/15	[Milestone diamond at 10/23/15]																																			
4	USACE Review of RCRA Facility Investigation Work Plan	20 days	Mon 10/26/15	Fri 11/20/15	[Task bar from 10/26/15 to 11/20/15]																																			
5	Respond to USACE comments to RCRA Facility Investigation Work Plan	20 days	Mon 11/23/15	Fri 12/18/15	[Task bar from 11/23/15 to 12/18/15]																																			
6	CLIN003.AA2 - USACE Accepts Army Draft RCRA Facility Investigation Work Plan MILESTONE PAYMENT	0 days	Fri 12/18/15	Fri 12/18/15	[Milestone diamond at 12/18/15]																																			
7	Submit Draft Final RCRA Facility Investigation Work Plan for Tribal and NMED Review	5 days	Mon 12/21/15	Fri 12/25/15	[Task bar from 12/21/15 to 12/25/15]																																			
8	Tribal and NMED Review of Draft Final RCRA Facility Investigation Work Plan	90 days	Mon 12/28/15	Fri 4/29/16	[Task bar from 12/28/15 to 4/29/16]																																			
9	Respond to Tribal and NMED comments	20 days	Mon 5/2/16	Fri 5/27/16	[Task bar from 5/2/16 to 5/27/16]																																			
10	Submit Final RCRA Facility Investigation Work Plan for NMED Review and USACE Concurrence	20 days	Mon 5/30/16	Fri 6/24/16	[Task bar from 5/30/16 to 6/24/16]																																			
11	CLIN003.AA2 - USACE Accepts Final RCRA Facility Investigation Work Plan MILESTONE PAYMENT	0 days	Fri 6/24/16	Fri 6/24/16	[Milestone diamond at 6/24/16]																																			
12																																								
13	Task 3.2 (Modification #1) Draft RCRA Facility Investigation Report	285 days	Mon 10/3/16	Fri 11/3/17	[Gantt bar from 10/3/16 to 11/3/17]																																			
14	Prepare Draft RCRA Facility Investigation Report	120 days	Mon 10/3/16	Fri 3/17/17	[Task bar from 10/3/16 to 3/17/17]																																			
15	Submit Draft RCRA Facility Investigation Report to USACE for Review	0 days	Fri 3/17/17	Fri 3/17/17	[Milestone diamond at 3/17/17]																																			
16	USACE Review of Draft RCRA Facility Investigation Report	20 days	Mon 3/20/17	Fri 4/14/17	[Task bar from 3/20/17 to 4/14/17]																																			
17	Respond to USACE comments to Draft RCRA Facility Investigation Report	20 days	Mon 4/17/17	Fri 5/12/17	[Task bar from 4/17/17 to 5/12/17]																																			
18	CLIN003.BH -USACE Accepts Draft Final RCRA Facility Investigation Report MILESTONE PAYMENT	0 days	Fri 5/12/17	Fri 5/12/17	[Milestone diamond at 5/12/17]																																			
19	Submit Draft Final RCRA Facility Investigation Report for Tribal and NMED Review	10 days	Mon 5/15/17	Fri 5/26/17	[Task bar from 5/15/17 to 5/26/17]																																			
20	Tribal and NMED Review of Draft Final RCRA Facility Investigation Report	90 days	Mon 5/29/17	Fri 9/29/17	[Task bar from 5/29/17 to 9/29/17]																																			
21	Respond to Tribal and NMED comments	20 days	Mon 10/2/17	Fri 10/27/17	[Task bar from 10/2/17 to 10/27/17]																																			
22	Submit Final RCRA Facility Investigation Report for NMED Review and USACE Concurrence	0 days	Fri 11/3/17	Fri 11/3/17	[Milestone diamond at 11/3/17]																																			
23	CLIN 0003.BI- USACE Accepts Final RCRA Facility Investigation Report MILESTONE PAYMENT	0 days	Fri 11/3/17	Fri 11/3/17	[Milestone diamond at 11/3/17]																																			

Project: FWDA Parcel 3 SWMUs
Date: Wed 10/21/15

Task Split Milestone Summary Project Summary Progress